Colliers Project Leaders North Brookfield Fire & DPW 67 Hunt St North Brookfield, MA Agawam, MA 01001 **Project Scoping Schedule** Finish Cost Task Task Name Duration Start Mode 4 North Brookfield Fire & DPW 737 davs Mon 1/16/23 Tue 11/11/25 \$5.585.021.00 2 . **Funding Process** 91 days Mon 1/16/23 Tue 5/23/23 \$0.00 8 -473 days **Owner's Project Manager Services** Tue 5/23/23 Thu 3/13/25 \$258,000.00 Nothing Prior to STM, Possible O 13 . Fire House Renovations 636 days Tue 5/23/23 Tue 10/28/25 \$2.697.062.00 Phase 3 14 Program & Concepts 45 days Tue 5/23/23 Mon 7/24/23 \$35,000.00 Need Code review, use, Stretch Co -2 15 Tue 7/25/23 Mon 9/4/23 \$50,000,00 Schematic Design 30 days _ 16 Tue 9/5/23 Mon 12/25/23 \$70,000,00 Design Development 4 mons 17 **Construction Documents** 3 mons Tue 12/26/23 Mon 3/18/24 \$95,000.00 18 -Bidding 8 wks Wed 4/17/24 Tue 6/11/24 \$8.000.00 19 Construction/Furn, Fixt, Equip 8 mons Wed 3/19/25 Tue 10/28/25 \$2,439,062.00 20 -2 Reno of DPW Building (Apparatus Bldg) 476 days Tue 5/23/23 Tue 3/18/25 \$1.558.000.00 Phase 1 00 21 4 Program & Concepts 45 days Tue 5/23/23 Mon 7/24/23 \$35,000.00 22 -Schematic Design 30 days Tue 7/25/23 Mon 9/4/23 \$50,000.00 23 -2 Tue 9/5/23 Mon 12/25/23 \$70,000,00 Design Development 4 mons 24 Tue 12/26/23 Mon 4/15/24 \$95,000.00 **Construction Documents** 4 mons 25 -2 Bidding 31 days Mon 4/15/24 Tue 5/28/24 \$8,000.00 4/15 26 -5 Mon 4/15/24 Mon 4/15/24 \$0.00 Place CR/Advertisement 0 days 27 4 4/17 Bid Docs Available 0 days Wed 4/17/24 Wed 4/17/24 \$0.00 Wed 4/17/24 Tue 4/23/24 \$0.00 28 Pre-Bid Site Visit Conference 1 wk 29 -Addendum 1 1 wk Wed 4/24/24 Tue 4/30/24 \$0.00 30 **-**Filed Subbids Due Tue 4/30/24 Tue 4/30/24 \$0.00 **4/30** 0 days 31 Addendum 2 1 wk Wed 5/1/24 Tue 5/7/24 \$0.00 32 1 wk Wed 5/8/24 \$0.00 Addenum 3 Tue 5/14/24 × 5/14 33 -2 General Construction Bid Due Tue 5/14/24 Tue 5/14/24 \$0.00 0 days 34 **Bid Evaluation Period** 1 wk Wed 5/15/24 Tue 5/21/24 \$0.00 35 4 RTA Committee 1 wk Wed 5/22/24 Tue 5/28/24 \$0.00 36 RTA Selectboard Tue 5/28/24 Tue 5/28/24 \$0.00 **5/28** 0 days 37 Construction 6 mons Wed 10/2/24 Tue 3/18/25 \$1.300.000.00 38 . **New DPW Barn Renovations** 356 days Tue 5/23/23 Tue 10/1/24 \$969,459.00 Phase 2 _____ 39 Program & Concepts 45 days Tue 5/23/23 Mon 7/24/23 \$15,000.00 Confirm w Tecton 40 -Tue 7/25/23 Mon 9/4/23 \$20,000,00 Schematic Design 30 days Confirm w Tecton 41 Design Development 3 mons Tue 9/5/23 Mon 11/27/23 \$20,000.00 Confirm w Tecton 42 \$25,496.00 Construction Documents 3 mons Tue 11/28/23 Mon 2/19/24 43 Bidding 8 wks Wed 4/17/24 Tue 6/11/24 \$4,000.00